GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 28132

Engineer [redacted]

Gas Safe Ca [redacted]

Engie Office Address
14 Brocliffe Av
Sheffield
S10 3GA

Contract Number UOS
Customer Name Engie
Site Address Gerve Halls H, I, K, J.
Sheffield
Postcode S10 2LL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

GAS safe REGISTER
12776
Enter Company Registration Number

Appliance Details

App	Landlords appliance Yes/No	Service Inspection Repair	Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Inspection	Basement area H	Gerve H, System	Veissman 35Kw	15707927	Veissman	RS
2	Yes	Inspection	Basement area I	Gerve I, System	Veissmen 26Kw	7570788	Veissmen	RS
3	Yes	Inspection	Kitchen area K	Gerve K, System	Veissmen 26Kw	7176543	Veissmen	RS
4	Yes	Inspection	Kitchen area J	Gerve J, System	Veissmen 26Kw	7176543	Veissmen	RS

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	NA
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas Installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fall to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation

Low level free area cm² or ventilation flow rate inlet m³/h	Actual NA	Required (Calculated)	NA
High level free area cm² or ventilation flow rate extract m³/h	Actual NA	Required (Calculated)	NA
All ventilation grills clear and unobstructed (Yes/No) NA	Fans and/or flue interlocks operating correctly (Yes/No/NA)		NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes
Spillage test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes
Burner lock out time (seconds)	120	120	90	100
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes	Yes	Yes
Heat net input rating data (kW)	NA	NA	NA	NA

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA
Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA
Gas rating measured (kW/h / NA)	NA	NA	NA	NA
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	55	53	58	49
Oxygen (O_2 %)	4.8	5.6	5.0	5.4
Carbon Monoxide (CO)(ppm)	85	53	58	57

	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Carbon Dioxide (CO_2) (%)	9.2	8.7	9.1	8.8
Excess Air (%)	29	37	31	35
CO/CO_2 Ratio	.0004	.0006	.0006	.0007
Gross Efficiency (%)	98	98	98	98
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	24	24	24	24
Working pressure (mbar)	21	21	21	21
Is appliance safe for use (Yes/No)	Yes	Yes	Yes	Yes

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NONE
Test Instrument	Anton V100
Test Instrument serial number	V100 00E 2879

Worksheet No (if used)	13658764
Checked by (office use)	
Entered on database	

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	26/4/19
Signature	[redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer